

Tindal Redevelopment

- New living-in accommodation
- HV network upgrade
- New Central Emergency Power Station
- Water network upgrade
- Sewer network upgrade
- Visiting Squadron facilities
- Operations/ communications centre
- Security forces facilities upgrade

KC-30A Facilities

- New upgraded runway
- New upgraded parallel taxiway and connecting taxiways
- New airfield lighting, signage, and upgrade to lighting control room
- New aircraft apron
- New air movements terminal
- New aviation fuel farm
- New western access road (including new roundabout intersection) and security gate

- 7 early works packages will be tendered to the market in early 2020.
- Approximate combined value of these packages is \$50M.
- There will be approximately 40 main works packages that will be let from April 2021.
- The package values range from small (targeted at local businesses) to very large.
- The works are packaged in a manner that allows engagement from all tiers of business.

- Industry Briefings will be held in Darwin and Katherine prior to packages being released.
- Dates will be advertised in media and on the ICN NT project page.
- ICN NT Gateway website will be used for EOI's.
- EOI's & Tenders will occur between Dec 2019 and June 2020.
- Packages will be awarded in July 2020 subject to Parliamentary approvals.
- Site Works will commence in July 2021 subject to Parliamentary approvals.

Package No.	Description	Estimated Value	EOI Date	Tender Date	Award Date	Start On Site
			(Planned)	(Planned)	(Planned)	(Planned)
Early Works Packages						
P8	Existing 150 Bed Workers Camp Opeartor (incl main works)	\$44M	Jan-20	Mar-20	Jun-20	Jul-20
P14	Early Works Site Survey	\$2M	Jan-20	Mar-20	Jun-20	Jul-20
C1	Construction of 38 unit LIA block (Builders Package)	\$20M	Dec-19	Feb-20	Jun-20	Jul-20
C2	Military Working Dogs Refurb and Extension (Builders Package)	\$2M	Dec-19	Feb-20	Jun-20	Jul-20
C3	Central Energy Plant (Building Package)	\$11M	Dec-19	Feb-20	Jun-20	Jul-20
C4	Central Energy Pland Electrical Works (incl Site Wide Infrastructure Early Works)	\$10M	Jan-20	Mar-20	Jun-20	Jul-20
C5	Construction of 100 Bed expansion to the existing Workers Camp	\$5M	Dec-19	Feb-20	Jun-20	Jul-20
C6	Western Access Road / Haul roads	\$10M	Dec-19	Feb-20	Jun-20	Jul-20
C7	Initial Stormwater Diversions	\$5M	Jan-20	Mar-20	Jun-20	Jul-20

- Register with ICN NT
- Monitor media and ICN project notifications for Industry Briefing times
- Prepare for EOI's and Tenders
- Ensure business is Code Compliant